

12/12

**GOVERNMENT OF ARUNACHAL
OFFICE OF THE DEPUTY COMMISSIONER::LOHIT DISTRICT,
(PLANNING AND DEVELOPMENT CELL:::TEZU.**

MINUTES

The first District Level Monitoring Committee(DLMC) for Lohit District was held under the Chairmanship of the Deputy Commissioner, Lohit to review the progress of the schemes under ACA/SPA/NEC/RIDF/PM package etc on the 7th of Nov 2008. All concerned members of the DLMC committee attended the meeting.

While welcoming the members, the chairman asked the concerned executing department to explain the latest progress of the works under those schemes. He emphasized on the quality of the works and also taking of photos before the start and after the completion of all the works as compulsory. He also informed that a team from NABSCON would be coming for spot verification of the on going and completed schemes very shortly.

Following are the points discussed in the meeting by the respective Departments:

A)PWD,Namsal Division:- The dept informed that some of the schemes under SAP(PM package) and SPA executed by the department has been completed and the remaining schemes would be completed by December 2008 and a few left by March 2009 whose tendering process has already been initiated. The necessary photos as directed has been taken for onwards submission to the Govt

B)Power/Electrical department:- This electrical division has only 2nos.of schemes which have already been completed. The EE(E) also has submitted the photographs of the completed schemes.

© PWD Tezu Division:- (i)**SAP(PM package):** The dept told the members that the schemes under SAP are mostly concentrated at Sunpura Circle. The EE(PWD) explain in details about the schemes and said that most of the schemes have been completed and the other works are in progress and would be completed by December 2008.. (ii)**SPA:** under SPA, the division has Rs.2 crores for maintenance of the Township. Some works are in progress and others would be completed by Dec 2008.

(D) WRD Division Tezu:- (i)There are 2 nos of works under SPA/SAP whose works are in full swing and the **Drug de-addiction centre at Lathao** is

expected to be finished by Feb'2009 and the other scheme viz. **Flood protection work at Alubari** by dec'2008.

(E)RWD Division Tezu:- (i) This division is has been allotted 7 nos. of works under SAP(PM Package) out of which 2 nos of works has not been taken up as no fund allotment has been made for this 2 schemes. The remaining works are in full swing and is expected to be completed by Feb/March 2009 (ii) **ACA/SPA:** The dept has 01 no scheme under ACA/SPA which the dept would take up only after March 2009.

While thanking all the members, the Deputy Commissioner cum Chairman DLMC requested the executing departments to expedite in early and timely completion of all the projects. He also emphasized on photographs of each project so that power point presentation could be made possible covering all the schemes.


(Kaling Tayeng) IAS
Deputy Commissioner
Lohit District, Tezu

NO/PLG/ACA-SPA-NEC-RIDF-SAP/92/2008-09

DTD 10th of Nov 2008

Copy to:

1. The Secretary Planning, Govt of AP for information
2. The Director Planning Govt of AP for information
3. The Deputy Commissioner Lohit District
4. All the concerned members
5. Office Copy


(Kaling Tayeng) IAS
Deputy Commissioner
Lohit District, Tezu