

**MINUTES OF DISTRICT LEVEL MONITORING COMMITTEE MEETING OF
TAWANG DISTRICT HELD ON 28TH SEPTEMBER 2011 AT THE OFFICE
CHAMBER OF DEPUTY COMMISSIONER TAWANG.**

The 2nd quarter meeting for the year 2011-12 of District Level Monitoring Committee, Tawang was held under the chairmanship of Shri Kemo Lollen, Deputy Commissioner on 28th September 2011 at 1100 hours in his office chamber to review the progress of projects under One Time ACA, SPA, NEC, NLCPR, RIDF, PM Package, BADP etc implemented at Tawang District.

The list of participants is appended.

The schemes were reviewed department wise:

1. **PWD Jang:** The C/o Circle Officers Office at Bongkhar is completed up to RCC frame structure. The Wooden Barn "Wooden Dream House" at Shyaro and Community Hall at Jangda is in the verge of completion and would be completed within a short period of time. However, the works are not started for the road projects viz BRTF to new circuit House at Jang, Zungma to intake point, Porter Track at Thingbu and Mago, DHPD colony to Co Hq Lhou. The NEC scheme, Beautification of Sela Lake with a project cost of Rs 345.66 lakh and amount of Rs. 84.96 lakh is only received and with this amount earth work up to 4 kms and stone slab laying for footpath and side drain of 1400 meters is completed. The NLCPR Project C/o Link Road from Lhou Nallah to Mukto Circle Hq via Mirba, Gomkelling and Serjong is in completion level. The RIDF scheme C/o Road from Shyaro to Jangda is also in completion stage.

Observation: Many projects are not yet started. The department should take measures to expedite the progress of work to complete the projects on schedule.

2. **PWD Tawang:** The work of Township road is very slow and here also maximum of the road projects like " Upgradation of road from BRTF Raod at Damgin village via Rigyaling and Phila to Lebrang to Tawang, Lemberdung to Famla and the office, residential including Approach road for Circle Officer Kitpi has not been started. However, the projects like Refueling station at helipad, Drainage System at Drakhang Chugorong is in progress. The RIDF and SPA scheme, "Higher secondary school building" and NLCPR project, "VKV at Kitpi" is in the verge of completion. The tendering process is to be started for High altitude Sports complex and allocation of fund from Sports department is awaited.

Observation: The departments should expedite the completion of Township road for the convenience of general public.

3. **RWD:** the work of infrastructure development of Zemithang and Lumla circle, PHC building at Lumla Magazine and Chowkidar building at Shakti, providing external electrification, water supply & boundary wall, approach road at Mini resort at Zemithang and improvement of Lumla tourist lodge is completed. The work of PHC building and

Food grain godown at Zemithang has started. The Sub-divisional library building at Lumla is not started.

Observation: specific component of infrastructure development is to be mentioned and made available. A report on completion of this project is to be sought from CO Zemithang and ADC Lumla. The EE should physically monitor the progress of work and maintain quality.

4. **ELECTRICAL:** only one project has started this year viz 33 KV line from Shakangchu MHP to Tawang 33/11 KV Sub-station. The tendering process is to be started for 33 KV express line from Shakangchu MHP to Bongkhar CO hq and 33 KV line from Zemithang SHP to Lumla 33/11 KV station. The sanction is awaited for 33 KV line from Kangteng SHP to Tawang 33/11 KV Sub station.

5. **DHPD including ENM:** All the projects taken up during the year 2008-09 and 2009-10 have been completed and commissioned. The 2010-11 schemes viz Khet MHS (2x 50 kw) is commissioned. The Tsechu and Bramdungchung MHS ph-II (both 2x50 kw) is completed and trial run is under progress. The work of Mago MHS (2x50 kw), Mukto MHS (3x2000 kw) and Nuranung MHS ph-II (2x500 kw) is under progress. The air lifting of equipments for Mago MHP is not materialized and it is lying in the helipad. This year's scheme of office building for E&M Division at Lhou and additional forebay and desilting tank of Nuranang MHS is under progress.

Observation: the department should complete all the pending projects immediately. The department should also take up the matter for lifting of equipments of Mago SHP at appropriate level for its early completion.

6. **PHED:** the department has two NLCPR projects viz providing of water supply at Jang Township and its peripheral villages and providing of water supply at Jangloom area. The tendering of above work is under process. However, some of the work like approach road and porter track diversion structure, procurement of GI pipes, cements rods etc is completed.

7. **WRD:** Office of Land Revenue and Settlement officer at Tawang and Ty-III quarter for HDO at Jang/Mukto is completed. The work of old age home near Teli village, office building of Karmik and Adhyatmik and quarter for circle officers staff at Lhou is in the verge of completion.

8. **CO-OPERATION:** Identification of location and process for procurement of crushing machine is going on for SPA scheme "establishment of Stone Crushing Unit at Tawang".

Besides above, the BADP schemes for 2010-11 implemented by various BDO's were also reviewed and found that the schemes were completed in all respects.

The schemes of some departments could not be reviewed due to absence of concerned representative.

In the meeting, it was desired that all the schemes should be completed within the time frame. Hence need is to expedite the progress of work. All tourism projects should be implemented after proper consultation with district administration and

expert to maintain the pristine beauty of the place. The involvement of administration and local people should be ensured for successful implementation of all these projects and the respective department should chalk out a detail tour programme of chairman/members for site inspection of the projects.

Further, the meaningful schemes which would make impact to the society should be taken up under BADP and the participation of BRO representative should be ensured as they are executing the **Two lane Trans Arunachal Highway project** as GS road under PM Package.

The meeting ended with thanks to the chair.

Sd/-
[Kemo Lollen]
Deputy Commissioner,
Tawang District: Tawang.


MEMO NO. TDP/DLMC-1/2011

2046-9

Dated Tawang the 5th October, 2011

Copy to:-

1. The Secretary (Planning), Govt. of Arunachal Pradesh.
2. The Director (PPP& PMU) (Planning), Govt. of Arunachal Pradesh.
3. All members.
4. The P.A. to Deputy Commissioner, Tawang.
5. Office copy


[D. RIBA]
District Planning Officer,
Tawang District: Tawang.

LIST OF MEMBERS PRESENT IN THE 2ND QUARTER DISTRICT LEVEL MONITORING
COMMITTEE MEETING HELD ON 28TH SEPTEMBER 2011 AT 1000 HRS
IN THE DC'S OFFICE CHAMBER, TAWANG.

Sl No.	Name of Members	Designation
1	Kemo Lollen	DC, Tawang
2	N. Nyodu	EE, RWD Tawang
3	N. Perme	EE, (Elect) Tawang
4	Sange Norbu	ZPM, Zemithang
5	Dr. TC Khrieme	DMO, tawang
6	Lobsang Tsetan	CO/BDO, Mukto
7	Nawang Thinley	BDO Tawang
8	Y. Pema	AE (PWD) Mukto Division
9	Yeshi Pempa	AE (PWD) Tawang Division
10	T. Jamoh	ASW ,DHPD
11	J. Perme	AE, PHED
12	T. Techu	ASW, DHPD (E&M)
13	NK Singh	EO, RE Tawang
14	J Singh	JE, WRD
15	Phurpa Monpa	ARCS
16	ST Bapu	BDO, Jang
17	Dorjee Norbu	JE, APEDA
18	D. Riba	DPO, Tawang.